

PROJECT UPDATE

Sammamish Community & Aquatic Center

August 29, 2014

Parks & Recreation Department



Above: the Site contractor has started excavating for the parking garage. Above picture shows the excavation of the west leg of the parking garage . Form work of the west wall of the building is on the back ground of the photo.



Above: The storm vault at the west side of the building. The crews started setting up the form work for the footings. \Below: Over 100 yards of concrete was poured at the East side of the building for the walls. Today the forms are being stripped, the forms will be moved to the south side of the gridline to continue with the construction of the walls.

